

ID	Outline Number	Task Name	Dredge Qty	Duration	Start	Finish
1		<b>1 Geelong Dredging Project 2015 - Dredging Works Package</b>	<b>271,837</b>	<b>132.5 days</b>	<b>Wed 24/06/15</b>	<b>Tue 3/11/15</b>
2	1.1	Tender period		0 19 days	Wed 24/06/15	Mon 13/07/15
3	1.2	Tender Evaluation Period		0 14 days	Mon 13/07/15	Mon 27/07/15
4	1.3	Intended Execution of Agreements		0 2 days	Mon 27/07/15	Wed 29/07/15
5	1.4	Submission of Plans as per the Contract C100		0 40 days	Wed 29/07/15	Mon 7/09/15
6	1.5	Mobilisation to Geelong from Webb Dock		0 1 day	Mon 7/09/15	Tue 8/09/15
7		<b>1.6 Dredging Works Refinery Pier 4, Geelong. 244,000m3</b>	<b>271,837</b>	<b>57.5 days</b>	<b>Mon 7/09/15</b>	<b>Tue 3/11/15</b>
8	1.6.1	Pre Dredge Survey of dredge area and DMG		0 0.5 days	Mon 7/09/15	Mon 7/09/15
9	1.6.2	Removal of overlying silts to design, 90,000m3 Silts	90,000	15 days	Tue 8/09/15	Wed 23/09/15
10	1.6.3	Dredge remaining Clay to design, 169,000m3	175,837	31 days	Wed 23/09/15	Sat 24/10/15
11	1.6.4	Cleanup cuts over the dredge area, 6,000m3	6,000	2 days	Sat 24/10/15	Mon 26/10/15
12	1.6.5	Rock Trials at Wilsons Spit Channel		0 7 days	Mon 26/10/15	Mon 2/11/15
13	1.6.6	Demobilisation of dredging spread		0 1 day	Mon 2/11/15	Tue 3/11/15

